EXTENSION OF TIME PROPOSAL

1	Name of work	providing & Fixing Sign boards in Nagadevanagara ward no: 06 Byatarayanapura Sub Division.
2	Amount of Work Portion	1995357-00
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	45
6	No and date under which work order issued	45/24-04-2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	22-07-2017
9	Date of receipt of application in the sub division office	22-07-2017
10	Extension granted if any	—
	i)	—
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	69 Days.
15	Date of recommending time limit applied for	22-07-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	30.1
18	Probable time required for completion of remaining work	69 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	EoT May be Approved, Due to Work,
22	Remarks of the EE with the daily rate of penalty proposed	Without Penalty EoT Approved

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

Assistant Engineer

Chief Executive Officer
Yelahanka Zone